EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains and other development works in kempegowda ward no-01 under SWM head in chief minister Navanagarothana grants of yelahanka division (Package - 06
2	Amount of Work Portion	Rs 988 00 Lakhs
3	Estimated Cost	Rs 1000 00 lakhs
4	Name of Contractor	Sri Yogesh (M/s Nandi Constructions)
5	Agreement No	EE (YNK D) EPMT-12/W O/ 09 / 2019-20 date 8-5-2020
6	No and date under which work order issued	EE (YNK D) EPMT-12/W O/ 09 / 2019-20 date 8-5-2020
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	9/11/2020
9	Date of receipt of application in the sub division office	9/11/2020
10	Extension granted if any	
	i)	73 days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for road and drains and Asphalting works and cc road work done
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	73 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	73 days

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains and other development works in kempegowda ward no-01 under SWM head in chief minister Navanagarothana grants of yelahanka division (Package - 06
2	Amount of Work Portion	Rs 988 00 Lakhs
3	Estimated Cost	Rs 1000 00 lakhs
4	Name of Contractor	Sri Yogesh (M/s Nandi Constructions)
5	Agreement No	EE (YNK D) EPMT-12/W O/ 09 / 2019-20 date 8-5-2020
6	No and date under which work order issued	EE (YNK D) EPMT-12/W O/ 09 / 2019-20 date 8-5-2020
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	9/11/2020
9	Date of receipt of application in the sub division office	9/11/2020
10	Extension granted if any	
	i)	73 days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for road and drains and Asphalting works and cc road work done
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	73 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	73 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Delayed Due to COVID-19 lockdown NIL penalty should be imposed

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

nominal penalty may be levied.

Executive Engineer
Yelahanka Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Final Bill

E Yelahanka Div
ed No. Dat
Docted No.
Work (as per sanc
da ward No.01
6)
ntractor and
Work ord
hat the
NDI CO